



SEQUENCE OF EROSION CONTROL
AND SEDIMENT CONTROL EVENTS

1. INSTALL STABILIZED CONSTRUCTION ENTRANCE.
2. INSTALL SILT FENCE.
3. APPLY TEMPORARY SEED TO ALL DENUDED AREAS WHERE CONSTRUCTION ACTIVITY TEMPORARILY CEASES FOR 14 DAYS OR MORE. FERTILIZE AND LIME AS RECOMMENDED, IF NEEDED. APPLY MULCH ON SLOPES GREATER THAN 4:1
4. DESTROY TEMPORARY SEEDING
5. APPLY RECOMMENDED PERMANENT SEEDING OR CONTACT LOCAL SOIL CONSERVATION SERVICE FOR ADDITIONAL MIXES. FERTILIZE AND LIME AT RECOMMENDED RATES, IF NEEDED.
6. APPLY MULCH AT 1.5 - 2 TONS/ACRE ON SLOPES GREATER THAN 4:1
7. WHEN CONSTRUCTION IS COMPLETE & SITE IS STABILIZED WITH PERMANENT SEEDING, REMOVE ACCUMULATED SEDIMENT FROM SILT FENCE THEN REMOVE FENCE AND RESEED ANY AREAS DISTURBED BY THEIR REMOVAL.

NOTES:

1. WHENEVER POSSIBLE, EXISTING VEGETATION SHALL BE LEFT UNDISTURBED.
2. ALL DISTURBED AREAS SHALL BE STABILIZED IMMEDIATELY AFTER GRADING CEASES.
3. DEVELOPER WILL MAKE ARRANGEMENTS TO SEE THE EC AND SC PRACTICES ARE IN PLACE AND BEING PROPERLY MAINTAINED.

EROSION AND SEDIMENT CONTROL
INSPECTION AND MAINTENANCE PRACTICES

1. LESS THAN 1/2 OF THE SITE SHALL BE DENUDED AT ONE TIME.
2. ALL CONTROL MEASURES SHALL BE INSPECTED AT LEAST ONCE EACH WEEK AND FOLLOWING ANY STORM EVENT OF 0.5 INCHES OR GREATER.
3. ALL MEASURES SHALL BE MAINTAINED IN GOOD WORKING ORDER. IF A REPAIR IS NECESSARY, IT SHALL BE INITIATED WITHIN 24 HOURS OF REPORT.
4. BUILT UP SEDIMENT WILL BE REMOVED FROM SILT FENCE WHEN IT HAS REACHED ONE THIRD THE HEIGHT OF THE FENCE.
5. SILT FENCE SHALL BE INSPECTED FOR DEPTH OF SEDIMENT, TEARS, TO SEE IF THE FABRIC IS SECURELY ATTACHED TO THE FENCE POSTS, AND TO SEE THAT THE FENCE POSTS ARE FIRMLY IN THE GROUND.
6. TEMPORARY AND PERMANENT SEEDING AND PLANTING SHALL BE INSPECTED FOR BARE SPOTS, WASHOUTS, AND HEALTHY GROWTH.

PROJECT NO: HX0789
DRAWN BY: BGA
APPROVED BY: GMH
DATE: 10/10/2012

NO.	REVISION DESCRIPTION	APPROVED	DATE

ALLTRANS, INC.
4403 1st Avenue S.E.
Cedar Rapids, Iowa 52402
Phone: (319) 393-8726

City of Holy Cross Subdivision No.3
Dubuque County, Iowa

Storm Water Pollution Prevention Plan

SHEET NO.
C.05
OF
C.06